

Liveable Neighbourhood Project Status Table

Scheme Name	Borough	Funds Awarded 2016/17 - 2022/23	Spend to date	Remaining funding (23/24 allocation)	Status	Cons Start	Con Fin
Coppermill Village	Waltham Forest	£1,624,000	£1,473,753	£430,000	Active	FY20/21	FY24/25
Enfield Town	Enfield	£1,110,000	£1,070,000	£400,000	Active	FY24/25	FY25/26
Holborn	Camden	£542,000	£241,583	£700,000	Active	TBC	TBC
Greenwich Town Centre	Greenwich	£740,000	£438,443	£474,000	Active	TBC	TBC
West Ealing	Ealing	£1,535,000	£1,535,000	£350,000	Active	FY24/25	FY25/26
Bow	Tower Hamlets	£245,000	£200,000	£0	Paused	N/A	N/A
Bramcote Park	Southwark	£100,000	£100,000	£0	Paused	N/A	N/A
Brixton	Lambeth	£561,000	£351,770	£0	Borough Funded – Part complete	N/A	N/A
City Cluster	City of London	£110,000	£95,943	£0	Paused	N/A	N/A
Crouch End	Haringey	£577,000	£536,800	£0	Paused	N/A	N/A
Croydon Old Town	Croydon	£568,066	£568,066	£0	Paused	N/A	N/A
Custom House	Newham	£392,500	£381,524	£0	Paused	N/A	N/A
Deptford Parks	Lewisham	£971,000	£899,743	£0	Paused	N/A	N/A
Hackney Central	Hackney	£564,000	£563,999	£0	Borough Funded	N/A	N/A
Ilford	Redbridge	£451,000	£450,790	£0	Paused	N/A	N/A
Romford Ring Road	Havering	£809,000	£606,054	£0	Borough Funded	N/A	N/A
Shortlands	Bromley	£409,000	£409,000	£0	Paused	N/A	N/A
South Chiswick	Hounslow	£1,405,000	£510,000	£0	Paused	N/A	N/A