



### Asbestos Survey Report & Register



Survey Type:	Asbestos Demolition Survey
Site:	Garage Block at 20 Byfield Road, Isleworth, TW7 7AF
Surveyor(s):	Aaron Galyer & Liam Bates
Contract:	S-10023
Survey Date:	04 September 2019
Report Date:	10 September 2019
Client:	Arcadis LLP PO Box 307, Manchester, M60 3NT

**Oracle Solutions**  
13 Henson Way,  
Telford Way Industrial Estate,  
Kettering, Northamptonshire, NN16 8PX

**Tel:** 0844 800 0801  
**Email:** mail@oracleasbestos.com  
**Web:** www.oracleasbestos.com  
**Company Reg:** 7798275



## Contents

1.0	Introduction	Page 3
2.0	Site Risk Assessment	Page 4
3.0	Executive Summary	Page 4
4.0	Material Risk Assessments	Page 5
5.0	No Access Areas and Restrictions	Page 7
6.0	General Site & Survey Information / Asbestos Register	Page 9

### Appendix A

Certificate of Bulk Analysis

### Appendix B

Site Plans

## 1.0 Introduction

- 1.1 This report provides detailed information and results following an Asbestos Demolition Survey. The survey was carried out in full accordance with the 'Control of Asbestos Regulations 2012', HSG264 Asbestos: The Survey Guide, which is specific guidance for 'Surveying, sampling and assessment of asbestos containing materials' and HSG248 'Asbestos: The Analysts guide for sampling analysis and clearance procedures.
- 1.2 A demolition survey is needed before any demolition work is carried out. This type of survey is used to locate and describe, as far as reasonably practicable, all ACMs (Asbestos Containing Materials) in the area where the demolition work will take place. The survey will be fully intrusive and involve destructive inspection as necessary, to gain access to all areas, including those that may be difficult to reach. A demolition survey may also be required in other circumstances, e.g. plant removal or dismantling.
- 1.3 There is a specific requirement in CAR 2012 (regulation 7) for all ACMs to be removed as far as reasonably practicable before major refurbishment or final demolition. Removing of ACMs is also appropriate in other smaller refurbishment situations which involve structural or layout changes to buildings (e.g. removal of partitions, walls, units etc). Under CDM, the survey information should be used to help in the tendering process for removal of ACMs from the building before work starts. The survey report should be supplied by the client to designers and contractors who may be bidding for the work, so that the asbestos risks can be addressed.
- 1.4 In this type of survey, where the asbestos is identified so that it can be removed (rather than to 'manage' it), the survey does not normally assess the condition of the asbestos, other than to indicate areas of damage or where additional asbestos debris may be present. However, as the asbestos removal may not take place for some time, the ACMs condition has been assessed so that materials can be managed.
- 1.5 Where sampling was carried out as part of the demolition survey, samples from each type of suspect ACM were collected and analysed. If the material sampled was found to contain asbestos, they were considered to be representative of other similar materials used in the same way in the building. Representative samples are detailed within the survey results section of this report. Less homogeneous materials (e.g. different surfaces/coating, evidence of repair etc) required a greater number of samples to be collected.
- 1.6 Demolition surveys are intended to locate all the asbestos in the building (or the relevant part), as far as reasonably practicable. It is a disruptive and fully intrusive survey which may need to penetrate all parts of the building structure. Aggressive inspection techniques are usually needed to lift carpets and tiles, break through walls, ceilings, cladding and partitions, and open up floors.

## 2.0 Site Risk Assessment

- 2.1 Following an Asbestos Demolition Survey an overall assessment of asbestos containing material risk at this site has been calculated. The overall risk is based on the highest material risk as identified during the survey.

Colour:	Risk: Potential to release fibre if disturbed / Score	Site Assessment:
Red	High / 10+	
Yellow	Medium / 7-9	
Light Green	Low / 5-6	
Dark Green	Very Low / 1-4	
Grey	No ACMs Detected / 0	This site

- 2.2 The current site assessment is **'No Asbestos Detected'**. During and within the scope of the survey there were no materials which were identified as containing asbestos.

## 3.0 Executive Summary

- 3.1 The executive summary is a summary of asbestos containing materials which were identified during the survey. During and within the scope of this survey there were no materials which were identified as containing asbestos.

## General Site & Survey Information

### **4.0 Material Risk Assessments**

- 4.1 The risk categories detailed within this report are part of the material assessment algorithm as detailed within HSG264 Asbestos: The Survey Guide. Materials with assessment scores of 10 or more are regarded as having a high potential to release fibres, if disturbed. Scores of between 7 and 9 are regarded as having a medium potential, and between 5 and 6 a low potential. Scores of 4 or less have a very low potential to release fibres. Non asbestos materials are not scored.
- 4.2 The following algorithm is a material assessment which identifies high risk materials, that is those which will most readily release airborne fibres if disturbed. It does not automatically follow that those materials assigned the highest score in the material assessment will be the materials that should be given priority for a remedial action.
- 4.3 Under 'Regulation 4' (The duty to manage), of 'The Control of Asbestos Regulations 2012', the duty holder is required to carry out additional assessments using this report together with their detailed knowledge of additional factors such as, i) use to which the location is put, ii) the occupancy of the area, iii) the activities carried on in the area; and iv) the likelihood / frequency with which maintenance activities are likely to take place. This additional assessment will form the basis of the required asbestos management plan.
- 4.4 The following tables contains examples of scores which are added together to calculate a total score of between 2 and 12. This total score forms the material assessment score.

## General Site & Survey Information

### Material Assessment Algorithm

Sample Variable	Score	Examples of scores
<b>Product type:</b> (or product debris)	<b>1</b>	Asbestos reinforced composites (plastics, resins, mastics, roofing, felts, vinyl floor tiles, semi rigid paints or decorative finishes asbestos cement etc).
	<b>2</b>	Asbestos insulating board, mill boards, other low density insulation boards, asbestos textiles, gaskets, ropes and woven textiles, asbestos paper and felt.
	<b>3</b>	Thermal insulation (e.g. pipe and boiler lagging), sprayed asbestos, loose asbestos, asbestos mattresses and packing.

Sample Variable	Score	Examples of scores
<b>Damage extent:</b> (or deterioration)	<b>0</b>	Good condition: no visible damage.
	<b>1</b>	Low damage: a few scratches or surface marks; broken edges on boards, tiles etc.
	<b>2</b>	Medium damage: significant breakage of materials or several small areas where material has been damaged revealing loose fibres.
	<b>3</b>	High damage or delamination of materials, sprays and thermal insulation. Visible asbestos debris.

Sample Variable	Score	Examples of scores
<b>Surface treatment:</b>	<b>0</b>	Composite materials containing asbestos: reinforced plastics, resins, vinyl tiles.
	<b>1</b>	Enclosed sprays and lagging, AIB (with exposed face painted or encapsulated), asbestos cement sheets etc.
	<b>2</b>	Unsealed AIB, or encapsulated lagging and sprays.
	<b>3</b>	Unsealed lagging and sprays.

Sample Variable	Score	Examples of scores
<b>Asbestos type:</b>	<b>1</b>	Chrysotile.
	<b>2</b>	Amphibole asbestos excluding crocidolite.
	<b>3</b>	Crocidolite.

## General Site & Survey Information


### **5.0 No Access Areas and Restrictions**

- 5.1 Due to the destructive nature of an Asbestos Demolition Survey, all areas should (as far as is reasonably practicable) be accessed during this type of inspection. However, there are instances where areas cannot be accessed due to practicability and safety. The following section details areas which are not considered reasonable or practicable to access during this type of survey unless specifically detailed within the client's instruction and or survey quotation (i.e. breaking out of concrete, soft strip, part demolition etc.).
- 5.2 Further to the above it should be noted that where large areas of uniform materials are present, such as fixed ceilings, wall panelling and coverings (floor coverings, smoke screens, insulation, large areas of general debris or rubbish / waste etc.), it is not practicable to remove such materials completely for the purposes of inspection. Such removal would require a soft strip or major removal project and as such is outside the scope of an Asbestos Demolition Survey unless indicated as required (at the quotation stage) by the client. As such during the survey strategic areas are inspected within a suitable and reasonable number of areas for surveying purposes.
- 5.3 Therefore due consideration should be given to areas where 'rogue' asbestos materials may be hidden and potentially disturbed during any planned demolition works. In accordance with HSG264 Asbestos: The Survey Guide, it is recommended that all demolition works are assessed against the asbestos survey information and where deemed necessary additional inspections to identify asbestos containing materials are undertaken at the time of the works.
- 5.4 It is due to these normal access restrictions that under the 'Control of Asbestos Regulations 2012', all those undertaking work on or within areas where they could potentially come into contact with asbestos bearing materials, must have undergone sufficient asbestos awareness training. All work within such areas must proceed with caution and should any material be suspected of containing asbestos, all work must be stopped until required confirmation testing is carried out.
- 5.5 General access restrictions in accordance with the client's instruction:
- Shuttering inside precast concrete floors
  - Contaminated land, topsoil or other surfaces to the external of the building outside the scope of the contracted survey
  - Behind or beneath existing asbestos containing material

## General Site & Survey Information

- 5.6 The following table details specific areas which were not accessed at the site and the reasons why the inspection could not be conducted.

### **No Access and Restrictions**

Garage Block at 20 Byfield Road			
No:	Room / Area:	No access and restriction details:	Photo
1.	Ground Floor / Throughout 001	No access to internal areas of garages as the garages were locked and no keys were provided at the time of survey. An internal investigation should take place prior to demolition works.	

- 5.7 The client and or duty holder must presume that asbestos containing materials are present within all restricted or non-accessed areas until proven otherwise and take appropriate precautionary asbestos management measures.



## General Site & Survey Information

### 6.0 General Site & Survey Information / Asbestos Register

6.1 The 'General Site & Survey Information' section contains all relevant information with regards to the site and general conditions at the time of the survey. This section also contains any additional and relevant information ('Special Notes') which may help the client when considering future management or removal of any identified asbestos containing materials.

6.2 All elements have been assessed as follows:

Colour:	Risk: Potential to Release Fibre if Disturbed / Score
Red	High / 10+
Yellow	Medium / 7-9
Light Green	Low / 5-6
Dark Green	Very Low / 1-4
Grey	No ACMs Detected / 0

### General Site & Survey Information

<b>Contract No:</b> S-10023	<b>Client:</b> Arcadis LLP	<b>Quantity/Size:</b> Total: 100sqm
<b>Site:</b> Garage Block at 20 Byfield Road, Isleworth, TW7 7AF		<b>Survey Date:</b> 04/09/2019

#### **Introduction:**

Even where an Asbestos Demolition Survey returns results of 'No Asbestos Detected' all those undertaking works within areas to which this report refers, should confirm (which should be recorded by the client or 'duty holder') that they have read and understand the contents of the asbestos register sheets (and other associated sections of this report) and have made suitable assessments for any potential risks which may be pertinent to their work.

This asbestos register sheets should be read and used in conjunction with the 'No Access' and the 'Plans' sections of this report. Where no access areas are recorded or detailed it must be presumed that such areas contain asbestos bearing materials until proven otherwise. Prior to accessing or working within these areas, confirmation must be obtained through further detailed assessments or by carrying out further Asbestos Refurbishment / Demolition Surveys.

#### **Special Notes:**

Special notes are to be read in conjunction with asbestos register sheets and provide further detailed information with regards to asbestos containing materials which were identified at the site during the survey.

#### **Site Overview:**

The site comprised of external garage units to domestic properties. The site was not occupied at time of survey.

#### **Survey Scope:**

The survey was an asbestos demolition survey. The survey was carried out in full accordance with HSG264: Asbestos: The Survey Guide. The survey included a demolition survey to all accessible areas.

#### **General Descriptions:**

This document is an asbestos survey and is intended to provide the reader with specific detailed information on asbestos containing materials identified at the site.

Detailed asbestos information is located within the specific asbestos register sheets, which are located at the end of this section. The general descriptions have been compiled, and are intended, to aid in a general understanding of the locations and use of identified asbestos containing materials. The descriptions contain a basic site layout and general build information. The general descriptions are not intended to be utilised as, and do not constitute, a general building or construction material survey.

**General Site & Survey Information**



**Building Description**

Area:	Garages - all areas - ground floor.
Floors:	The floors comprised of concrete. Only the external was accessed, internally could not be accessed as garages were locked.
Walls:	The walls comprised of brick.
Ceilings:	The ceilings comprised of cement profile sheet roof and clay tiled roof.
External:	The external comprised of UPVC & timber fascias, plastic gutters and downpipes, damp proof course, metal garage doors with metal/UPVC framework.



Photos:





### Asbestos Register Sheet

<b>Contract No:</b> S-10023	<b>Client:</b> Arcadis LLP	<b>Location Ref OSL:</b> OSL001	
<b>Site:</b> Garage Block at 20 Byfield Road, Isleworth, TW7 7AF		<b>Survey Date:</b> 04 September 2019	
<b>Building:</b>	Garage Block at 20 Byfield Road		
<b>Floor:</b>	Ground Floor		
<b>Room Area:</b>	External 099		
<b>Description:</b>	Bitumen Damp Proof Course		
<b>Quantity:</b>	50lm		
<b>Accessibility:</b>	Difficult		
<b>Product Type:</b>	1 - Bituminous Product		
<b>Damage Extent:</b>	1 - Low Damage		
<b>Surface Treatment:</b>	0 - Composite	<b>Re-inspection Due:</b>	N/A
<b>Asbestos Type:</b>	No Asbestos Detected	<b>Sample Ref:</b>	S01
<b>Material Assessment:</b>		<b>No Asbestos Detected</b>	
<b>Comments:</b> - Bitumen damp proof course found to low level wall. Ran the perimeter of the garages to all brickwork.			
<b>Recommendations:</b> No action required			



### Asbestos Register Sheet

<b>Contract No:</b> S-10023	<b>Client:</b> Arcadis LLP	<b>Location Ref OSL:</b> OSL002	
<b>Site:</b> Garage Block at 20 Byfield Road, Isleworth, TW7 7AF		<b>Survey Date:</b> 04 September 2019	
<b>Building:</b>	Garage Block at 20 Byfield Road		
<b>Floor:</b>	Ground Floor		
<b>Room Area:</b>	External 099		
<b>Description:</b>	Putty to Doors		
<b>Quantity:</b>	24lm		
<b>Accessibility:</b>	Medium		
<b>Product Type:</b>	1 - Putty		
<b>Damage Extent:</b>	1 - Low Damage		
<b>Surface Treatment:</b>	0 - Composite	<b>Re-inspection Due:</b>	N/A
<b>Asbestos Type:</b>	No Asbestos Detected	<b>Sample Ref:</b>	S02
<b>Material Assessment:</b>		<b>No Asbestos Detected</b>	
<b>Comments:</b> - Putty was to door joints to all door frames.			
<b>Recommendations:</b> No action required			

### Asbestos Register Sheet



<b>Contract No:</b> S-10023	<b>Client:</b> Arcadis LLP	<b>Location Ref OSL:</b> OSL003	
<b>Site:</b> Garage Block at 20 Byfield Road, Isleworth, TW7 7AF		<b>Survey Date:</b> 04 September 2019	
<b>Building:</b>	Garage Block at 20 Byfield Road		
<b>Floor:</b>	Ground Floor		
<b>Room Area:</b>	External 099		
<b>Description:</b>	Cement Roof sheet		
<b>Quantity:</b>	90m <sup>2</sup>		
<b>Accessibility:</b>	Difficult		
<b>Product Type:</b>	1 - Cement Product		
<b>Damage Extent:</b>	1 - Low Damage		
<b>Surface Treatment:</b>	1 - Unsealed	<b>Re-inspection Due:</b>	N/A
<b>Asbestos Type:</b>	No Asbestos Detected	<b>Sample Ref:</b>	S03
<b>Material Assessment:</b>		<b>No Asbestos Detected</b>	
<b>Comments:</b> - Cement roof sheets covering all roof areas.			
<b>Recommendations:</b> No action required			

### Asbestos Register Sheet

<b>Contract No:</b> S-10023	<b>Client:</b> Arcadis LLP	<b>Location Ref OSL:</b> OSL004	
<b>Site:</b> Garage Block at 20 Byfield Road, Isleworth, TW7 7AF		<b>Survey Date:</b> 04 September 2019	
<b>Building:</b>	Garage Block at 20 Byfield Road		
<b>Floor:</b>	Ground Floor		
<b>Room Area:</b>	External 099		
<b>Description:</b>	Felt to roof		
<b>Quantity:</b>	18lm		
<b>Accessibility:</b>	Difficult		
<b>Product Type:</b>	1 - Bituminous Product		
<b>Damage Extent:</b>	1 - Low Damage		
<b>Surface Treatment:</b>	0 - Composite	<b>Re-inspection Due:</b>	N/A
<b>Asbestos Type:</b>	No Asbestos Detected	<b>Sample Ref:</b>	S04
<b>Material Assessment:</b>		<b>No Asbestos Detected</b>	
<b>Comments:</b> - Felt to rear joint of garage roof and wall.			
<b>Recommendations:</b> No action required			



### Asbestos Register Sheet

<b>Contract No:</b> S-10023	<b>Client:</b> Arcadis LLP	<b>Location Ref OSL:</b> OSL005	
<b>Site:</b> Garage Block at 20 Byfield Road, Isleworth, TW7 7AF		<b>Survey Date:</b> 04 September 2019	
<b>Building:</b>	Garage Block at 20 Byfield Road		
<b>Floor:</b>	Ground Floor		
<b>Room Area:</b>	External 099		
<b>Description:</b>	Bitumen Damp Proof Course		
<b>Quantity:</b>	30lm		
<b>Accessibility:</b>	Difficult		
<b>Product Type:</b>	1 - Bituminous Product		
<b>Damage Extent:</b>	1 - Low Damage		
<b>Surface Treatment:</b>	0 - Composite	<b>Re-inspection Due:</b>	N/A
<b>Asbestos Type:</b>	No Asbestos Detected	<b>Sample Ref:</b>	S05
<b>Material Assessment:</b>		<b>No Asbestos Detected</b>	
<b>Comments:</b> - Bitumen damp proof course found to low level wall. Ran the perimeter of the garages to all brickwork. Visually different from OSL001.			
<b>Recommendations:</b> No action required			



- 6.3 Prior to demolition, refurbishment or general maintenance / repair works commencing all contractors should review the asbestos register and confirm that they understand and are aware of any potential's risks.
- 6.4 If works shall, or are likely too, disturb either identified asbestos containing materials or areas listed as previously being no access, then specialist advice should be sought before proceeding.
- 6.5 Irrespective of the Asbestos Demolition Survey results, should any person encounter material they suspect may contain asbestos or discover damage to previously identified asbestos containing materials in any area, specialist advice should be sought immediately.
- 6.6 In accordance HSG264 Asbestos: The Survey Guide (*'It is now recognised that even with 'complete' access demolition surveys, all ACMs may not be identified and this only becomes apparent during demolition itself'*) it is strongly recommended that during demolition, refurbishment or alterations a suitably competent asbestos surveyor is present in the event of locating or uncovering any suspected or additional ACMs.

**Report Produced By:**



**Kieran Clare**  
Administration

**Quality Checked By:**



**Aaron Galyer**  
Surveyor

<b>Appendix A</b>
Certificate of Bulk Analysis for Asbestiform Materials
Analysis was carried out utilising a UKAS accredited laboratory, accredited for testing in accordance with the ISO 17025 standard.

Ground Floor  
Sycamore Court  
North Leigh Business Park  
North Leigh  
Oxfordshire, OX29 8SW

Tel: 01903 888838  
www.asbestoslabs.co.uk



# CERTIFICATE OF ANALYSIS FOR ASBESTOS FIBRES

Report Number: ALS/J038936

Client	Oracle Solutions Asbestos Ltd	Attention	Mark Carter
Client Address	Unit 13 Henson Way, Telford Way Industrial Estate, Kettering, Northamptonshire, NN16 8PX		
Site Address	Byfield Road - Garages		
Site Ref	S-10023	No. of Samples	5

Date Received	06/09/2019	Date of Analysis	10/09/2019	Report Issue Date	10/09/2019
---------------	------------	------------------	------------	-------------------	------------

Samples of material(s) [detailed below] have been examined to determine the presence of asbestos fibres, using Polarised Light Microscopy together with dispersion staining based on the HSE's guidance document HSG248 and Asbestos Laboratory Services documented method. If samples have been delivered to the laboratory, the site address and sample location is reported as provided by the client. Asbestos Laboratory Services are not responsible for the accuracy or competence of the sampling by third parties. Under these circumstances Asbestos Laboratory Services cannot be held responsible for the interpretation of the results shown. Opinions and interpretations are outside the scope of the UKAS accreditation. All entries under 'Fibre Type Detected' that contain (\*) indicate that the sample was found to be deviating from policies defined in document TP883 (UKAS Policy on Deviating Samples). As a result, the test result(s) may be invalid.

The Determination of Asbestos Content Report shall not be reproduced except in full, without written approval of the laboratory.

(V2), or subsequent "V" numbers, after the report number signifies that the original certificate (or previous amended certificate) has been replaced.

Lab Ref.	Client Sample Number	Sample Location	Sample Description	Fibre Type Detected
BS171040	S01	Main - Ground - 099 External	Bitumen Damp Proof Course	N.A.D.I.S
BS171041	S02	Main - Ground - 099 External	Putty Seals to Garage Door Frames	N.A.D.I.S
BS171042	S03	Main - Ground - 099 External	Cement Corrugated Roof	N.A.D.I.S
BS171043	S04	Main - Ground - 099 External	Felt Lining to Roof	N.A.D.I.S
BS171044	S05	Main - Ground - 099 External	Bitumen Damp Proof Course	N.A.D.I.S

## KEY - FIBRE TYPE DETECTED

NADIS = No Asbestos Detected in Sample  
Amosite = Brown Asbestos  
Anthophyllite, Tremolite & Actinolite = Uncommon asbestos fibre types  
Chrysotile = White Asbestos  
Crocidolite = Blue Asbestos

Note: All samples will be retained for a minimum of six months.

Analysed By	Craig Morrish
Analyst Signatory	

Approved By	Jack Wood
Approver Signatory	

ALS14A

Issued by: Quality Manager

Page 1 of 1

Issue Date: 11/09/2018

Issue No. 5

Appendix B
Site Plans

